

बिहार सरकार
ग्रामीण कार्य विभाग

पत्रांक— BRRDA(HQ) 1665/2019 - 5524 अनु०

/पटना, दिनांक— 19.11.2019

प्रेषक,

प्रवीण कुमार ठाकुर,
अभियंता प्रमुख,
ग्रामीण कार्य विभाग।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल—भागलपुर/दाउदनगर/गया/हिलसा/राजगीर/इमामगंज/झाझा/
जमुई/जगदीशपुर/ लखीसराय/मधेपुरा/मुंगेर/मुजफ्फरपुर पूर्वी-2/
नरकटियागंज/नवादा/रजौली/फुलपरास/सहरसा/सासाराम-1/सासाराम-2/
शेखपुरा/शिवहर/शेरघाटी/सिमरी-बख्तियारपुर/सुपौल/टेकारी/
खड़गपुर-तारापुर/ मधुबनी/पकड़ीदयाल/पटोरी।

विषय:— MMGSY (OLD), MNP, SCP तथा ASAD योजना शीर्ष अन्तर्गत अपूर्ण/अवरूद्ध पथों को पूर्ण करने हेतु दिनांक 23.11.2019 को आहूत बैठक में भाग लेने के संबंध में।

महाशय,

उपर्युक्त विषय के सम्बंध में कहना है कि MMGSY (OLD), MNP, SCP तथा ASAD योजनान्तर्गत अपूर्ण/अवरूद्ध पथों को पूर्ण करने के संबंध में विभागीय सचिव की अध्यक्षता में दिनांक 23.11.2019 को मध्याह्न 12:00 बजे विश्वेश्वरैया भवन, 5वें तल स्थित सभागार कक्ष में बैठक आहूत है।

संबंधित कार्यपालक अभियंता को निदेशित किया जाता है कि MMGSY (OLD), MNP, SCP तथा ASAD योजनान्तर्गत अपूर्ण/अवरूद्ध पथों की अद्यतन स्थिति का प्रतिवेदन तथा लक्षित बसावटों के सम्पर्कता की वर्तमान स्थिति के साथ बैठक में भाग लेंगे।

ज्ञातव्य हो कि MMGSY (OLD), MNP, SCP तथा ASAD योजना के कुछ पथों का पहले किसी अन्य कार्य प्रमण्डलों के द्वारा कार्यान्वित कराया जा रहा था, जबकि वर्तमान में उक्त पथ किसी दूसरे कार्य प्रमण्डल के अधीन है। ऐसे सड़कों से सम्बंधित दोनों कार्य प्रमण्डलों के कार्यपालक अभियंता बैठक में भाग लेना सुनिश्चित करेंगे।

उक्त योजनाओं के अपूर्ण/लम्बित पथों की सूची पत्र के साथ संलग्न है।

विश्वासभाजन,

(प्रवीण कुमार ठाकुर)
अभियंता प्रमुख
ग्रामीण कार्य विभाग।

ज्ञापांक— BRRDA(HQ) 1665/2019 - 5524

/पटना, दिनांक— 19.11.2019

प्रतिलिपि— संबंधित परियोजना प्रबंधक, ग्रामीण कार्य विभाग/सभी मुख्य अभियंता, ग्रामीण कार्य विभाग/ अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव, ब्राडा को बैठक में भाग लेने हेतु सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

अभियंता प्रमुख,
ग्रामीण कार्य विभाग।

(SUMMARY)

MGGSY (Old) Ongoing Roads

SlNo	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval				Agreement				Physical Progress (in Km)						Completed or Not	Remarks
					Amount (in Lakh)	Length (in Km)	Date	Main Work Amount (Lac.)	Date	Date of Completion	Expenditure (in Lakh)	Sub Base	Base	Surface	No. of Habitation to be Connected	No. of Habitation Connected				
1	Bhagalpur	2011-12	PMGSY Road to Narayanpur Village under Sultanpur Block	Sri Permatani Mandul/385/1-III	52.98000	1.124	12.10.2011	57.28000	12.05.2012	11.11.2012	39.29597	1.12400	0.70000	0.42400	1	1	Resind	Resind		
2	Daudnagar	2008-09	Aranda Khudwa Road to Mukhtaypur via Pisy Road	M/S N D Engineering Works	220.35235	5.200	25.06.2013	210.43500	03.03.2011	02.03.2012	134.75595	5.20000	5.20000	0.40000	3	3	Resind	Resind		
3	Gaya	2006-07	Tekari Rupaspur road to Bajipur	Raja Const/C/E - R.W.D. - 105/98/1A	8.39297	0.000	08.12.2006	11.06000	10.04.2007	04.03.2008	7.34737	0.00000	0.00000	0.00000	2	0	Resind & Transfer	Transfer to Tikari		
4	Hilsa	2006-07	Construction of Rampur Bailey R.E.O. Road to Lakshna Bigha Bahurhama Choushatti Road	Sri Samosth Kumar/042/08	91.69300	3.390	20.06.2006	82.96000	06.02.2007	05.08.2007	37.25808	2.39000	1.70000	0.00000	5	4	Resind			
5	Inamganj	2007-08	Construction of road from Shobh Dhanraj to Latetela via Haheshari	Sri Sarvendra Kumar Yadav [31/08]	244.18000	5.300	12.02.2009	242.46700	05.04.2010	25.08.2010	97.06595	5.30000	1.00000	0.00000	1	1	On-going	Work Closed		
6	Jhaja	2010-11	Construction of Road from Mangochhari Shukhar river to Babudhi P.M.G.S.Y. via Nihatthi	D. D. SINGH AND COMPANY JAMUI [759/09]	170.19300	3.050	11.02.2011	129.34300	18.05.2011	12.10.2011	55.15000	2.80000	1.75000	1.75000	3	3	Resind			
7	Jagdishpur	2008-09	Garhani Agasion to Sahari Road	Sri Yogendra Singh	95.74000	1.100	04.08.2009	95.95000	07.05.2010	06.02.2011	5.14000	0.50000	0.00000	0.00000	1	0	Resind and work closed	Resind & Transfer to Phulparas Division		
8	Jhanjhanpur	2006-07	Malader Math to Gidri road	M/S S S Construction	204.35200	2.900	11.12.2006	194.50000	02.05.2007	01.05.2008	98.65383	0.50000	0.00000	0.00000	1	0	On-going	surface Comp Except 250 M		
9	Lakhisarai	2008-09	Ramchandrapur to Alwai Road to Block Head Quarter of Pipraya	Purushtotam Construction, Patna, Reg. No-1369/09	176.59000	3.150	21.04.2011	154.89000	19.12.2011	18.12.2012	127.56060	2.74000	1.93800	2.42500	1	0	On-going	Target Habitation connected. Private land in rest part.		
10	Lakhisarai	2008-09	Construction of Lakshna Shivdih-Balauja Mushahri Road (Resind Work)	AMIT SINGH I EPRPS4944M [N/A]	0.00000	1.700		45.23894	21.07.2017	20.04.2018	0.00000	0.00000	0.00000	0	0	On-going				
11	Lakhisarai	2008-09	Construction of Lakshna Shivdih-Balauja Mushahri Road	B.D. Construction, Biharsaharf. Reg. No-RMD-1128	31.14126	0.000	21.04.2011	75.29100	18.02.2012	17.08.2012	31.14125	1.20000	1.20000	0.98000	1	0	Resind	GSB Comp, Gr II & Gr-III 2.00 km Comp, BT 1.60 km Comp		
12	Lakhisarai	2011-12	Bahhangama Nitnachak to Bahhangama Goriyati Tola	SANJAY KUMAR I BEDPK0875F I 1160147	314.31000	2.350	07.01.2016	264.88204	06.05.2016	05.05.2017	138.39600	2.35000	2.00000	1.69000	1	0	On-going	BT 1.90 km Comp, IE ATR is Pending		
13	Lakhisarai	2011-12	Tarhari to Pipra	Purushtotam Const. (Taran Kumar smth). Reg. No-1369	124.41000	2.150	31.12.2012	112.64414	10.05.2013	09.02.2014	82.96884	2.15000	2.15000	1.90000	1	0	On-going	Comp. IE ATR is Pending		
14	Lakhisarai	2011-12	Bansipur to Natnudi via Pancham Path (Resind)	AMIT SINGH I EPRPS4944M I 2150885	73.80422	1.534	31.12.2012	83.68227	03.12.2015	02.05.2016	61.20696	1.30000	1.00000	1.23000	1	0	On-going	GSB 1.300 km Comp, Gr III 1.00 Km Comp, BT 0.930 km Comp, IE ATR is pending		
15	Lakhisarai	2011-12	Bansipur to Natnudi via Pancham Path	R.K.C Construction (pro Rajiv Kumar, Reg. No-RWD-188 Sri Sudhir Kumar [371/01])	25.86578	1.534	31.12.2013	81.22100	23.05.2013	22.02.2014	20.06578	1.00000	0.00000	0.00000	1	1	Resind			
16	Madhepura	2006-07	Paramanandpur to Khatarajai road	Sri Sudhir Kumar [371/01]	371.44400	8.600	01.05.2007	354.34800	23.02.2008	22.11.2008	130.40247	4.70000	2.50000	0.00000	5	0	On-going	Resind & Transfer to Udayakumari		
17	Madhepura	2006-07	Sukhasan to Jagatpur road	M/S Om. Con. [347/01]	186.19300	5.000	01.04.2007	170.43200	26.10.2007	25.07.2008	70.17942	4.00000	2.80000	0.00000	4	0	Resind			
18	Munger	2006-07	Twa - Bangalka Surgaria PMGSY Road to Khudkhan Road	Sadanand Singh EIC RWD - 812/09 Class-II	106.85000	4.190	09.12.2006	75.99400	13.05.2010	12.11.2010	1.29423	0.00000	0.00000	0.00000	1	0	Resind			

MM 65101010

SlNo	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement			Physical Progress (in Km)					Remarks		
					Amount (in Lakh)	Length (in Km)	Date	Main Work Amount (Lac)	Date	Date of Completion	Expenditure (in Lakh)	Sub Base	Base	Surface	No. of Habitatio n to be Connecte		No. of Habitatio n	Completed or Not
1					9	10	11	15	22	25	27	28	29	30	31	32	33	34
19	Munger	2006-07	Main Road Kharagpur, Jamui to Basudevpur and Watasuntha (Rashtriya, Dasrathpur, Kashiapur) via PMGSY to Pokhans Baranjivall, Ashan Road	M/S Arun Const. Co., (CE REO-344/01 CLASS-1A)	253.59000	10.800	16.01.2007	223.47800	11.05.2007	10.02.2008	81.48394	5.00000	5.00000	1.00000	1	0	Rescind & Transfer	Transfer to Kharagpur-Tarapur
20	Munger	2007-08	Baranjivall-Kharagpur P.W.D. Road Lohchi to Pakhepur	Sedanaad Singh (EIC RWD-812/09 Class-11)	137.94520	3.300	28.01.2009	100.51600	12.12.2009	11.09.2010	78.32640	3.30000	3.30000	0.80000	1	0	Rescind & Transfer	Transfer to Kharagpur-Tarapur
21	Munger	2007-08	Durgapur REO Road to Gonai via Kendua Bannanchaka Jamna Road	Sedanaad Singh EIC RWD - 812/09 Class-II	244.67886	4.025	28.01.2009	182.18900	12.12.2009	11.10.2011	126.59570	4.02500	2.00000	0.44000	1	0	Rescind & Transfer	Rescind & Transfer to Muz East-1
22	Muzaffarpur East-2	2011-12	Construction of Pusa Road me Nawada Chowk se Manika Bisnupur Chand banhi tak via manika Madhya Vidya tak Sadak Nirman	KCR INFRA STRUCTURE (P) LTD AADCK73120 No Online	251.52076	4.700	15.09.2011	190.73600	03.05.2012	02.05.2013	160.25290	4.70000	4.70000	4.50000	2	2	Rescind & Transfer	Rescind & Transfer to Muz West
23	Muzaffarpur East-2	2011-12	Construction of Rashulpur Karyat kama chowk se Banagi Pradharnani Sadak tak via Rasulpur pnyat Samudak Bhawan se Sadhi Sinih ke Ghar photo huc	KCR INFRA STRUCTURE (P) LTD AADCK73120 No Online	271.61549	4.000	15.09.2011	213.48000	03.05.2012	02.05.2013	128.86075	4.00000	4.00000	2.00000	2	2	Rescind & Transfer	Rescind & Transfer to Muz West
24	Narkatiaganj	2008-09	BETTIAH P.W.D. PATH ME KOERGANWA CHOWK SE HARKSARI HARIJAN TOLI HOTEL HUE POKRANTA MUKHYA PATH TAK KALIKARAN.	MADAN MOHAN MISHRA ENTERPRISES PVT LTD	164.72507	2.520	05.02.2011	103.25000	20.04.2012	21.04.2013	150.10500	2.52000	1.98000	1.98000	1	1	On-going	
25	Nawada	2006-07	Alkharpur - Gobindpur Road to Khakhanda Dekam Road	M/S Bindu Prasad (CE REO 321/2001) Sri Uday Shankar	169.01000	4.200	11.12.2006	149.79000	05.10.2007	02.09.2008	111.44410	4.20000	4.20000	2.20000	5	2	Rescind	Rescind
26	Nawada	2006-07	Morna to Baiwara Road	[124/98/JCE-1 RWD Patna]	141.68000	4.000	11.12.2006	113.52000	26.05.2007	25.02.2008	30.04583	2.50000	2.50000	0.00000	2	0	Rescind	Rescind
27	Nawada	2007-08	Pakbarawan Jamui Road to Pakbarawan Jola, Hasanganj Road	M/S Bindu Prasad (CE-REO 321/2001)	220.19000	3.600	29.08.2008	227.71000	14.08.2010	13.08.2011	57.76781	2.50000	0.00000	0.00000	2	0	Rescind	Rescind
28	Phulparas	2008-09	Construction of Road from Nartaiya N.H.-104 to Thakur Tola via Santosh Kumar house. (Length-1.950 Km)	Arvind kumar ram [1175/2009 ii]	167.91931	1.950	07.04.2011	126.64100	21.06.2012	20.06.2013	94.05139	1.95000	1.07500	1.50000	1	1	Rescind	
29	Saharsa	2006-07	Vindupura to Husarichak Chooch P.W.D. Road via Bahimpur Nartegadih Bandva	Kamlesh Kumar Singh	156.62860	4.650	05.01.2007	134.37200	10.09.2007	09.04.2008	102.77000	5.30000	4.00000	2.50000	2	1	On-going	Road Is In Progress
30	Sasaram-1	2006-07	From Gola P.W.D. to Madhopur Ghat Bharfool Road	Sri Sunil Tiwari, Palamu (2861/2000 class(A)	94.02556	3.400	04.05.2007	78.42800	16.05.2007	15.11.2007	28.95692	3.40000	3.40000	0.00000	1	1	On-going	
31	Sasaram-1	2006-07	From Pabani Sendar Road to Panaiti (Tema More)	M/S Mishra & Company, Vill-Parva, Rohat (212/99 class(A)	175.90512	4.030	11.01.2007	156.21400	08.08.2007	07.05.2008	110.92246	4.03000	4.03000	0.00000	1	1	On-going	
32	Sasaram-1	2006-07	From Sathua to Barfi Kharit Via Beer Banhi	Shanti Construction Sheetalola, Ara	143.26222	3.250	11.01.2007	114.25491	08.08.2007	04.12.2008	82.11144	3.04500	3.04500	0.00000	1	0	Rescind	Transfer to Sasaram-2
33	Sasaram-1	2006-07	From Serwanand Dehti to Beladi Pool.	Sri Jai Prakash Singh, Vill-Mujun, P.O.-Sistrina	135.09704	4.100	21.11.2007	116.85100	11.08.2008	10.03.2009	59.06072	3.13400	2.84000	0.00000	1	0	Rescind & Transfer	Transfer to Bikramganj
34	Sasaram-2	2010-11	Construction of Road from Amethi Lakh to Jagdishpur via Prasampur and Kartmani	Ma Amlie Construction [336/09 1st Class]	80.69135	2.000	19.05.2011	76.89000	14.02.2012	23.08.2012	52.84201	2.00000	2.00000	0.00000	2	0	Rescind & Transfer	Transfer to Bikramganj
35	Sasaram-2	2010-11	Construction of Road from Ramnagar(Foot Bridge) Chachar of Lahthan Rajwaha to ram Nagar Chauraha	Sri Manoj Kumar Gupta [474/11 3rd Class]	46.53267	1.000	03.03.2011	35.95900	17.03.2012	29.04.2012	23.67835	1.00000	1.00000	0.00000	1	0	Rescind & Transfer	Transfer to Bikramganj
36	Shekhpura	2006-07	Imp. (V/S) of Haisi Tachari Rd to Kumathia Rd	M/S Man Gayatri Const.	86.96200	4.200	20.12.2006	69.12400	18.05.2007	11.07.2007	39.01217	4.20000	4.20000	1.10000	1	1	Rescind & Transfer	

SNo	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement			Physical Progress (in Km)			No. of Connected Habitation	No. of Completed or Not	Remarks		
					Amount (in Lakh)	Length (in Km)	Date	Main Work Amount (Lac.)	Date	Date of Completion	Expenditure (in Lakh)	Sub Base	Base				Surface	
1	2	3	4	5	9	10	11	15	22	25	27	28	29	30	31	32	33	34
37	Shekhpura	2007-08	Imp (W/s) of Pirbazari-Basauri Rd. to Bulanih Kodasi Rd.	Sri Sadanand Singh	48.08200	1.080	11.11.2006	36.29800	05.10.2009	04.02.2010	22.77589	1.080000	0.81000	0.81000	1	1	On-going	Court Case, Claim for payment
38	Sheohar	2006-07	Dumarkhata to Gharvaha P.W.D. Road	M/S OM BELTECH AAACO649A No Online	298.67196	7.600	21.11.2006	283.150000	10.12.2007	09.09.2008	246.95000	7.30000	7.30000	6.80000	2	2	Rescind & Transfer to Baland	Rescind & Transfer to Baland
39	Sheghati	2006-07	Shivgang to Gunadh Chak via Tula Chak	S.K. Yadav(31/2008)	95.82000	3.200	09.03.2008	100.41800	07.11.2009	12.04.2010	33.60099	3.20000	3.20000	0.00000	2	0	Rescind	Rescind vide Lt no. 614 Dt 19.06.2014
40	Sheghati	2007-08	Vill. Mahuan Morhar Chitahi to Shivan Nagar Niina via Aurvadhii	Prasanna Kumar(142/2008)	137.00000	4.200	11.11.2008	123.55500	30.03.2010	11.10.2010	58.91042	4.20000	3.20000	0.30000	3	0	Rescind	Rescind vide Lt no. 650 Dt 21.06.2014
41	Simi Baktiyarpur	2008-09	Banna Dhala-Sonbarsa Raj PWD road parasbani, Karbeli to Middle school, Parasbani	MD BELAL ATEPB7900K 2160374	126.40700	2.000	28.05.2010	95.65362	25.03.2017	16.12.2017	31.43600	1.75000	0.00000	0.27500	3	1	After Rescind work started	WORK IN PROGRESS
42	Simi Baktiyarpur	2008-09	Telba Hospital to Husasdh RCC culvert.	Sanjay Kumar Singh(72/2009)	87.81200	1.010	28.05.2010	79.41800	05.02.2011	05.08.2011	15.35142	0.55000	0.00000	0.00000	1	0	On-going	Agreement desolved and DPR Submitted to H.O.
43	Simi Baktiyarpur	2011-12	Improvement of road from Kashi Nagar Police camp to Lakhatya chowk under Sonbarsa block	Vishnu Prabhakar	72.86000	0.850	30.08.2012	67.94400	17.05.2013	16.11.2013	13.00000	0.00000	0.00000	0.00000	1	0	On-going	work in progress
44	Sugauti	2007-08	Nirmalli to Harjahi via Harauli.	KEMS Cons Pvt.Ltd. 139/2008	401.13000	6.400	04.02.2009	398.67600	08.12.2009	07.12.2010	372.12650	6.00000	5.80000	6.00000	3	0	On-going	work stopped/recomm ended for blacksting vide let
45	Tikari	2010-11	Construction of Road from Fatehpur road to Karsova via Bajinathpur	Kameshwar Singh Yadav RWD 1141/09-11	54.25000	1.000	23.07.2010	45.38800	04.08.2010	23.07.2011	16.04678	1.00000	0.87000	0.87000	2	0	Transfer	Transfer to gaya.

MM45P 01D

(SUMMARY)

Physical Progress (in Km)

MNP

Slno	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval				Agreement			Expenditure			Sub Base			Base			Surface			No of Habitation to be Connected	No of Connected Habitation	Completed or Not	Assembly Constituency Name	Remarks
					Total	KM	Date	Main Work Amount (Lac.)	Date	Date of Completion	Grand Total	Grand Total	Grand Total	Grand Total	Grand Total	Grand Total	Grand Total	Grand Total	Grand Total									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20									
1	RAJGIR	2015-16	Mahuala se kuwadi pakki sadak tak	Dhp Kumar Varma/1598/10	74.00000	1.000	05.09.2015	62.93759		01.01.2019	0.00000	0.00000	0.00000	0.00000	2	0	On-going	Nalanda	Land Disputed									
2	RAJAPUR	2007-08	Roh- Bhatra (Makarawan) Road to Mauze (Dew Asthan) Road	Sri Shaahi Bhusan Pd453/08 (Dew Asthan) Road	301.26800	4.400	30.03.2008	313.00000	29.01.2009	28.01.2010	290.99839	0.00000	0.00000	0.00000	0	0	On-going	Gohindapur										
3	DAUPNA GER	2011-12	Aurangabad Jila anantgar Jalapur dekanud road se Jamal higha bhaya behar-namada-nihuph- Jilani-sabaur-nah	M/2 Shakti Cons. 458/2008	767.47404	11.900	18.11.2011	765.20800	06.02.2013	16.01.2015	535.07170	8.50000	8.50000	7.60000	2	5	On-going	Goh										
4	KHARAR PUR TARAPUR	2007-08	Widening & Strengthening of road from Sangrampur Ganga PWD Makampura to Bihkhadih Road	M/5 Karik Prasad, EIC RWD- 815/09 Class-II	192.87115	5.400	30.03.2008	168.34329	26.02.2009	25.11.2009	132.40760	5.00000	5.00000	2.60000	1	1	On-going	Tarapur	Work Closed Process Because Target Habitation to be Connected									
5	MAPU - RANI	2015-16	Railway gunti se dakhin purab janewali sadak sansthit vidyalaya se purab mukhya gunanand prasad ke ghar tak path	SMANJEV KUMAR I ACPMS/978H 2150556	68.86180	1.000	26.05.2015	52.83458	13.08.2016	02.02.2017	15.38626	1.00000	1.00000	0.15000	1	0	On-going	Rajnagar	On Going									
6	PHULPRA	2011-12	Goragam se parasi hait path.	--Select--	1041.34342	6.850	26.06.2013	1130.81000	18.09.2014	17.09.2016	685.42367	6.85000	6.85000	6.65000	1	0	On-going											
7	PA TORI	2015-16	patori prakhand antargat taradhaman pandavaet ke karyadhi pradhan mantri sadak sri tateshwari pasaman tola hore hue brajesh raj pur panchyat samati ke tola tak samant sadak samant-dikhika	KAMAKSHI MINAKSHI CONSTRUCTIONS PRIVATE LIMITE	81.69046	1.000	26.05.2015	62.29346	01.09.2016	31.08.2017	42.40681	0.00000	0.80000	0.65000	1	0	On-going	Mohiddin Nagar	PCC in progress									

Division Name: HQ

On going Scheme SCP

(SUMMARY)

SlNo	Year	Project ID	Name of the Road (English)	Division Name	Name Of Contractor	Administrative Approval			Agreement		Expenditure			Base			Surface		Remarks
						Total	KM	Date	Main Work Amount (Lac)	Date	Grand Total	Grand Total	Grand Total	Grand Total	Grand Total	Percentage (%)			
1	2012-13	20804105005	Bhandra Panpurwa pitch road to Lakhy Mahadalit to	Jamui	M/s Sont & Con., Jamui [561/2008 CLASS-II]	22	2.400	13.06.2012	121.10000	03.01.2013	79.10306	2.40000	2.40000	1.70000	70.833	BT work in prog.			
2	2012-13	20804305003	Jamui jila antargat jhajha prakhand me barajor panchayat ke barajor goan se dimnadih goan tak path.	Jhajha	Dharamveer Singh	—	2.630	09.08.2012	158.18600	28.11.2012	8.50500	1.80000	1.80000	1.80000	68.415				
						77													

Epulsion
resins

complete

SCP

ASAD

ASAD

Division Name: HQ		Administrative Apprc					
SINo	Year	Project_ID	Name of the Road (English)	Division Name	Amount (In Lacs.)	Maintance Amount	Total
6539	2007-08	10502307007	Nagwan Jolabgaha to Koiriya Via Bahuiyar Bhat Bigha	Sherghati <u>Bleek</u> Imamgani	148.04000	0.00000	148.04000
6652	2011-12	10502407009	Gram harahi me yadav toli to bhuiya toli tak P.C.C. dhalai gali avam nali nirman	Imamgani <u>Bleek</u> Dumaria	40.22500	0.00000	40.22500
10785	2007-08	20803707048	Orabagicha Banbarsha Road to Gopalichak Road	Munger <u>Bleek</u> Dharkhara	58.33000	4.70538	63.03538
10789	2007-08	20803707052	P.W.D. Road to Motitari Road	Munger <u>Bleek</u> Haveli Kharagpur	55.52000	5.51403	61.03403
10955	2009-10	20803807023	Gangta Panchayat ke Goulah Mouja Me PO Sarkar Bhaw	Kharagpur-Tarapur <u>Bleek</u> Haveli Kharagpur	52.24615	0.00000	52.24615
23055	2012-13	31708707001	Const. of Road From House of Ganesh Das of Bhakhari Panchayat Champapur To Bakhari Mester Toli.	Pakridayal <u>Bleek</u> Patahvi	68.08000	0.00000	68.08000

Complete

Complete

Complete

Total - 674

Complete - 668

Complete - 06

Complete - 02

04